



West Ada

SCHOOL DISTRICT

DATE: December 6, 2017

TO: Dr. Mary Ann Ranells, Superintendent
Board of Trustees

FROM: Joe Yochum, Assistant Superintendent *Joe Yochum*

RE Termination of contract with Sprinturf

Due to Sprinturf's failure to complete contracted work on the D Zones at Eagle High School, work that was part of the Eagle High School turf replacement project, we are recommending the contract be terminated after December 15, 2017, if all contracted work is not complete.

Sprinturf has been given written notice of the December 15, 2017, deadline in a letter dated November 10, 2017. Although we have received communication from Sprinturf's attorney which alleges that the delay in completing the work was caused by the school's failure to allow them access to the site, we dispute these allegations as the subcontractor showed up unannounced and unscheduled at a time when the use of the field was needed, and they have yet to return. To date, work has not yet resumed and the contracted work is not complete. Upon contract termination, West Ada School District will notify Sprinturf and the bonding company in writing, will self-perform the work, and will take all steps necessary to ensure the D zones are ready for the start of track season in 2018.

Should West Ada School District be forced to terminate the contract and self-perform the work if the contracted work is not completed by Sprinturf by December 15, 2017, it will look to bond for all costs to complete the project above the contract sum.

Thank you