

ID	Description	Original Duration	% Comp.	Start	Finish	Late Start	Late Finish	Total Float	2020												2021											
<b>Tennis Courts.</b>																																
<b>Tennis Courts</b>																																
T-2020	Irrigation Sleving As Req.	5	0%	07/06/20	07/10/20	07/27/20	07/31/20	15	Irrigation Sleving As Req.																							
T-2000	Grade/Fill Base For Tennis Courts.	5	0%	07/13/20	07/17/20	08/03/20	08/07/20	15	Grade/Fill Base For Tennis Courts.																							
T-2044	Adjust Irrigation System as Required	5	0%	07/20/20	07/24/20	08/10/20	08/14/20	15	Adjust Irrigation System as Required																							
T-2028	Form and Pour Post Tension Tennis Court (Coordinate with Butte Fence)	45	0%	07/27/20	09/28/20	08/17/20	10/19/20	15	Form and Pour Post Tension Tennis																							
T-2029	Install Athletic Equipment As Required (Coordinate with Idaloha)	5	0%	07/27/20	07/31/20	10/08/20	10/14/20	52	Install Athletic Equipment As Required (Coor																							
T-2004	Install Fence Post For Tennis Courts. (Coordinate with PT Concrete Trade	5	0%	08/21/20	08/27/20	11/12/20	11/18/20	58	Install Fence Post For Tennis Courts. (Co																							
T-2030	Concrete Cure	28	0%	09/24/20	10/21/20	10/15/20	11/11/20	21	Concrete Cure																							
T-2031	Tension and Pour Concrete at pour strips	10	0%	10/15/20	10/28/20	11/05/20	11/18/20	15	Tension and Pour Concrete at pc																							
T-2012	Install Fence Fabric Tennis Courts.	10	0%	10/29/20	11/11/20	11/19/20	12/04/20	15	Install Fence Fabric Tennis Cor																							
T-2048	Touch up Field Around Tennis Court	5	0%	03/23/21	03/29/21	03/29/21	04/02/21	4	Touch up Fi																							
T-2036	Apply All Weather Surface Tennis Courts.	5	0%	04/05/21	04/09/21	04/05/21	04/09/21	0	Apply All V																							
T-2024	Stripe Tennis Courts.	3	0%	04/12/21	04/14/21	04/12/21	04/14/21	0	Stripe Ter																							
T-2016	Install Nets for Tennis Courts.	3	0%	04/15/21	04/19/21	04/15/21	04/19/21	0	Install Ne																							
T-1000	Completion List.	10	0%	04/20/21	05/03/21	04/20/21	05/03/21	0	Comple																							
T-1008	Clean Up.	10	0%	04/20/21	05/03/21	04/20/21	05/03/21	0	Clean U																							
T-1004	Punch List.	10	0%	05/04/21	05/17/21	05/04/21	05/17/21	0	Punct																							
T-1006	Weatherdays	5	0%	05/18/21	05/24/21	05/18/21	05/24/21	0	Wea																							
T-1007	Owner Move In	5	0%	05/25/21	05/31/21	05/25/21	05/31/21	0	Ow																							
T-1199	Tennis Courts Complete	0	0%		05/31/21		05/31/21	0	Ter																							

Note - the Tennis Court Schedule is a part of the over all Master schedule for the OHS project; the Master Schedule is available to bidders upon request.

Start Date: 11/05/18  
 Finish Date: 07/08/21  
 Data Date: 06/16/20  
 Run Date: 06/17/20

Owyhee High School - Construction Schedule  
 R12 - Updated 6.16.2020  
 Post Tension Tennis Court Bid Schedule  
 Prepared by CM Company, Inc.  
 Construction Manager Owns all Float



Project Finish